

Faith Christian Church Moving & Remodeling Planning Sheet

WTWO: When To Work On / ETC: Estimated Time of Completion / WIC: Worker in Charge / HN: Humanity Needed / EC: Expected Cost / AC: Actual Cost * done

Moving of FCC to new facility

- *Replacement of bathroom items in old building we want removed and replace with inexpensive substitutes. WTWO: 2/24/17 ETC: 3/7/17 WIC: Paul F. HN: 2 EC: \$50.00 AC: 27.00
- *Removal of two glass double doors and moving a third one to an external wall: WTWO: 3/11/17 ETC: 3/11/17 WIC: Kevin P. HN: 4 EC: \$0.00 AC: \$0.00
- *Packing up and moving books in pastor's study: WTWO: 3/11/17 ETC: 3/11/17 WIC: June S. HN: 2 EC: \$0.00 AC: \$0.00
- *Move pastor's office: WTWO: 3/13/17 ETC: 4/1/17 WIC: Paul F. HN: 2 EC: \$0.00 AC:
- *Move over Nursery things that our ours and back classroom two chairs: WTWO: 5/1/17 ETC: 5/15/17 WIC: HN: EC: \$0.00 AC:
- *Clean out Janitor closet things that our ours: WTWO: 3/13/17 ETC: 4/1/17 WIC: HN: EC: \$0.00 AC:
- *Move sound system things that our ours: WTWO: 5/1/17 ETC: 5/15/17 WIC: HN: EC: \$0.00 AC:
- *Clean out kitchen things that are ours: WTWO: 3/13/17 ETC: 5/15/17 WIC: HN: EC: \$0.00 AC:

Removal of wiring in the old facility: WTWO: 3/13/17 ETC: 4/15/17 WIC: HN: EC: AC:

Clean out bell tower things: WTWO: 3/13/17 ETC: 4/1/17 WIC: HN: EC: \$0.00 AC:

Clean out basement things: WTWO: 3/13/17 ETC: 4/1/17 WIC: HN: EC: \$0.00 AC:

Remodeling of our new facility

- *Fixed the men's bathroom door knob
- *Reposition the existing pp2 electrical panel to make room for hallway
- *Remove and store the existing cabinetry in the building that could be used for Kitchen plus

WTWO: April 1st ETC: April 15th WIC: HN: EC: AC:

Remodeling the Narthex: WTWO: April 1st ETC: May 1st WIC: Paul F. HN: 10 EC: AC:

- *Demolition of conference room – walls, wiring, windows, etc (Mike's idea of leaving a beam)
- *Raise the center ceiling tiles
- *Construct a suspended wood frame with oak trim
- *Moving of thermostat

Update the electrical panels with proper notation: WTWO: April 1st ETC: July 31st WIC: HN: EC: \$0.00 AC:

- Begin noting the names of areas to be
- Finish checking all circuitry and write in final note

Remodeling of the two women's bathroom: WTWO: 3/5/17 ETC: April 1st WIC: Paul F. HN: 3 EC: \$250.00 AC:

- *Removal of mirrors and paper dispensers
- *Edge and apron one side of the single sink counter top - \$66.00 (Fox Stone Worx)

*Wire above sink power supply to switch in both bathrooms and move paper dispensers

- Conduit
 - Wire
 - Switch
 - Junction box
-
- Removal of sinks
 - Construct two 2x4 with lags for supports of countertops
 - Glue splash pieces and edge with silicone and resurface
 - Install the old faucets – soak in lime-a-way plus
 - Plum in the three sinks – plumbing supplies
 - Install the old lighting above the sinks – polish
 - Improve oak frame for mirrors and prepare to hang -
 - Finish two turned pedestals, stain, and varnish for the countertops and secure in place
 - Touch up paint
 - Order and install a changing table for a women's bathroom

Record the story in pictures of the rebuilding process: WTWO: 3/13/17 ETC: 9/1/17 WIC: HN: EC: AC:

Oversee the prayer for the remodeling four months: WTWO: 3/13/17 ETC: 8/1/17 WIC: HN: EC: AC:

Oversee the finances for the remodeling season: WTWO: 3/13/17 ETC: WIC: June Sawall HN: EC: AC:

Communicate with the DOT regarding the reporting and spending of the \$50,000.00: WTWO: 3/13/17 ETC: 9/1/17 WIC: HN: EC: AC:

Oversee color coordination: WTWO: 3/13/17 ETC: WIC: Ginny S. HN: EC: AC:

Remodeling the front entry way: WTWO: April 1st ETC: May 1st WIC: HN: EC: AC:

- Demolition of secretary's room and doorway
- Rewiring
- Coat racks
- Put in double doors

Reconstruct the workshop into the nursery: WTWO: April 1st ETC: July 1st WIC: HN: EC: AC:

- Removal of space heating units (HVAC)
- Stud walls for hallway and elsewhere
- Drywall mud, sand, and paint
- Lighting
- Ceiling tiles
- Outlets
- Doorways
- Wanes coating in hallway

Write up building maintenance overview for building stewarding:

WTWO: July 1st ETC: WIC: HN: EC: AC:

Reconstruct a hallway throughout the building: WTWO: April 1st ETC: July 1st WIC: HN: EC: AC:

- Ceiling tiles
- Wanes coating
- Lighting
- Outlets
- Doorways
- Incorporate stain glass windows?

Reconstruct the storage area in the warehouse into a kitchen: WTWO: April 1st ETC: July 1st WIC: GB R HN: EC: AC:

- Ceiling tiles
- Lights above
- Outlets
- Cut out door and wall into fellowship hall
- Purchase appliances – bid out there
- Drywall, mud, sand, and paint
- Plumbing
- Countertops
- Cabinets – utilize existing ones
- Door
- Tile for the floor

Welding front bars on 60+ outside chairs: WTWO: April 1st ETC: April 15th WIC: Scott B. HN: 3 EC: AC:

Heating and Cooling of the building: WTWO: April 15th ETC: WIC: HN: Hoffman Heating EC: AC:

- Removing space heating units in workshop and storage place:
- Zoning furnace in classrooms and offices:
- Extending heat from fellowship hall to nursery and cry room:
- Installing new furnace for sanctuary

Reconstruct warehouse portion of the building into sanctuary area: WTWO: April 15th ETC: July 1st WIC: Chris S. HN: EC: AC:

- Carpeting – squares
- Removal of space heating units (HVAC)
- Purchasing of padded chairs
- Stone ½ wall construction
- Stud walls formation – fill in garage doors with windows.
- Drywall, mud, sand, and paint
- Incorporate stain glass windows in hallway (lighting) or outside
- Ceiling tiles
- Lighting above and sconce lighting and outlet leds

- Wiring for sconces and outlets and spot lights
- Stage
- Focus wall
- HVAC remodeling

Design and building of focal point on the stage: WTWO: May 1st ETC: July 1st WIC: HN: EC: AC

- Design and approve the plan for the focal area
- Build and complete it.
- Projection?

Remodeling of the men's bathroom: WTWO: October 1st ETC: November 1st WIC: HN: EC: AC:

- Replace walls with drywall
- Continue oak shelf on one wall
- Tap into plumbing for the kitchen

Reconstruct the Workshop into a cry room: WTWO: April 1st ETC: July 1st WIC: HN: EC: AC:

- Carpet squares
- Stud walls
- Drywall, mud, sand, paint
- Lighting
- One way Window into sanctuary
- Outlets
- Doorway
- Ceiling tiles

Construct sound system in the sanctuary: WTWO: June 1st ETC: July 31st WIC: Alex S HN: EC: AC:

Improve the lighting on the outside of the building: WTWO: October 1st ETC: November 1st WIC: HN: EC: AC:

- Add some outdoor lights

Update fellowship hall: WTWO: October 1st ETC: November 1st WIC: HN: EC: AC:

- Vinyl flooring
- Add another serving counter?
- Increase the width of the counter apron
- Door into the nursery?

Repair and clean four round and four 8 foot plastic tables: WTWO: October 1st ETC: November 1st WIC: HN: EC: AC:

Material list for purchasing

Lights for ceilings and hallway – Pete will order 7
Carpet squares for flooring all over – Dean S.
Vinyl for runway – Dean S.
Padded chairs for sanctuary - 150
Appliances for kitchen – Paul and Appliance Center has submitted a proposal
Lights for outside
Padded chairs for fellowship hall - 100

People to work

Electrician – Gary S.
Architect – Alex Sudbrink
HVAC – Greg and Hoffman Heating in NL
Advance Sound in Green Bay – Rick? / Pete V. and Alex S.
Chris Sorensen in Fremont
GB Rohan in Clintonville
Dean Schedimeyer in Hortonville – 920-779-0185
Northside Planning in New London – Dan McFaul - Oak wanes coating
Dan Dolan – Accent Business Solutions – copy machine - 920-960-5765

People who have already actually helped out

Alex Sudbrink
Greg Janack
Rick _____
Chris and Karen Sorensen
GB Rohan
Mike Hermsen
Dave and June Sawall
Rose Genske
Kevin Palmer
Paul and Melissa Franzmeier
Dale and Ginny Schlais
Pete Van Mun
Sam Eithun
N.E.S.
Ron Petit
Coldwell Bankers
Paul Hanlon
Gary Hanke and City Counsel
Tom OConnel
Mike Leahy
Steve Rocke
Mathew Rocke
Micah Rocke

Reegan Franzmeier
Horn Family
Thema Mathison
Women's study group
Men's study group
Scott Bruecker